



SR 7 / US 441 IMPROVEMENTS PROJECT IN HOLLYWOOD, MIRAMAR, AND WEST PARK

Project Overview

From SW 25th Street to Fillmore Street

Project Timeline

January 2015—Summer 2018

Project Contractor

Marks Brothers, Inc.

Project Cost

\$30,674,813.08

From Fillmore Street to south of Stirling Road

Project Timeline

May 2015—Summer 2018

Project Contractor

Community Asphalt, Corp.

Project Cost

\$29,777,350.06

Project Improvements

- Add one lane in each direction for a total of six lanes with left turn lanes
- Add buffered bike lanes
- Add raised medians to separate northbound and southbound lanes
- Construct new storm sewer system and retention ponds
- Install new water and sewer lines
- Construct bus bays at current bus stop locations
- Construct curbs and gutters
- Add or replace sidewalks with ADA compliant ramps on both sides of the road
- Upgrade existing signalized intersections with mast arms and add pedestrian countdown timers
- Install new street lights along the west side of SR 7
- Add Intelligent Transportation System components including digital message signs and traffic monitoring cameras
- Remove old asphalt and resurface the roadway within the project limits

Project Timeline - Fillmore Street to south of Stirling Road

Phase 1 Step 2 - Northbound reconstruction - Sheridan St to Stirling Road – September 2016 thru January 2017

Phase 2 - Median reconstruction - Fillmore St to Stirling Road – January 2017 thru July 2017

Phase 3 Step 1 – Southbound reconstruction - Fillmore St to Stirling Rd – July 2017 thru January 2018

Phase 3 Step 2 - Medians and Resurfacing - Fillmore St to Stirling Rd– January 2018 thru Summer 2018

Project Timeline - SW 25th Street to Fillmore Street

Phase 2 - SR 7 from Fillmore St to Washington St/Intersection of Hollywood Blvd and SR 7 – thru October 2016

Phase 3 – Intersection of Washington/SR 7 – May 2016 thru August 2016

Phase 4 – Intersection of Pembroke/SR 7 in Miramar – June 2016 thru September 2016

Phase 5 – Northbound widening - Washington St to SW 25th St – May 2016 thru January 2017

Phase 6 – Southbound reconstruction - Washington St to SW 25th St – January 2017 thru October 2017

Phases 7 & 8 – Medians and resurfacing - SW 25th Street to Fillmore Street – October 2017 thru Summer 2018

*These timelines are subject to change pending inclement weather and other unforeseen conditions.

Flyer Updated: June 30, 2016

For Additional Project Information

Contact Ms. Casey Liening, Public Information Officer
Phone: (954) 940-7585 | Email: cliening@corrado.com

www.dot.state.fl.us

Consistent, Predictable, Repeatable