

## FLORIDA DEPARTMENT OF TRANSPORTATION - DISTRICT FOUR

## **A1A Improvements Project in Hollywood**

A1A from Sheridan Street to Monroe Street Financial Project ID Number: 432323-1-52-01

#### MONTHLY PROJECT UPDATE AND UPCOMING ACTIVITIES

The Graph below depicts the project's major activities. The green is the percent complete to date, while the blue depicts anticipated production for the month of August.



### **BI-WEEKLY SCHEDULE OF ACTIVITIES** \*Weather Permitting\*

### August 5th- 16th

- Concrete header installation/driveway construction at various locations between Minnesota Street and Johnson Street.
- Paver punch list items (east side of A1A) at various locations between Johnson Street and Arizona Street.
- Drainage installation at various locations between Nevada Street and Johnson Street.
- Asphalt sidewalk placement at various locations between Sheridan Street and Johnson Street.
- Shifting all traffic lanes east between Michigan Street and Arizona Street.
- Clearing and Grubbing (removal of existing sidewalk) between Michigan Street and Arizona Street.

# August 19th - 30th

- Paver punch list items (east side of A1A) at various locations between Connecticut Street and Johnson Street.
- Median construction between Sheridan Street and Nevada Street.
- Drainage installation at various locations between Nevada Street and Johnson Street.
- Asphalt sidewalk placement at various locations between Sheridan Street and Johnson Street.

### \*Locations are subject to change at the contractor's discretion\*

#### **CONTACT INFORMATION**

Heidy Cuevas, P.E.— Construction Project Manager

Phone: 954-958-7653

Email: heidy.cuevas@dot.state.fl.us

Rebecca Guerrero - Community Outreach Specialist

Phone: 954-940-7605

Email: rguerrero@corradino.com

# FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.

Construction Cost: \$9,366,292.09 Construction Start Date: October 9, 2017 Anticipated Completion: Fall 2019