

FLORIDA DEPARTMENT OF TRANSPORTATION

S.R. 710/BEELINE HIGHWAY RECONSTRUCTION PROJECT

State Road (S.R.) 710/Beeline Highway from Northlake Boulevard to S.R. 708/Blue Heron Boulevard and the S.R. 91/Florida's Turnpike bridge over S.R. 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach Palm Beach County, Florida

Financial Project ID Number: 419251-1-52-01, 02, 03

S.R. 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS UPDATE

Monday, December 1, 2025 marks day 625 of 1844, with 33.89% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the <u>project page</u>.

ANTICIPATED CONSTRUCTION ACTIVITIES FOR DECEMBER 2025

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: Northwest-bound S.R. 710/Beeline Highway traffic has been shifted to the west to allow for outside widening.
- Ongoing construction at the intersection of S.R. 708/Blue Heron Boulevard and S.R. 710/Beeline Highway.
- Drainage activities are ongoing along S.R. 710/Beeline Highway at various locations.
- Construction of the gravity wall, curb and gutter, and retaining wall is ongoing along the northwest-bound S.R. 710/Beeline Highway.
- Reshaping and expansion of the pond at the S.R. 710/Beeline Highway and Jog Road intersection is ongoing (this expanded pond is part of the new drainage system being installed under this contract).
- Placement of concrete for the cast-in-place wall between Haverhill Road and S.R. 708/Blue Heron Boulevard has been completed.
- Installation of signalization and lighting conduit via Horizontal Directional Drilling (HDD) and trenching continues at intersections of S.R. 708/Blue Heron Boulevard, Jog Road, and Northlake Boulevard at S.R. 710/Beeline Highway.
- Access from the northwest-bound S.R. 710/Beeline Highway to the eastbound Northlake Boulevard has been temporarily shifted
 to safely accommodate this phase of construction. The current configuration is anticipated to reopen in Spring 2026. During this
 phase, motorists traveling northwest-bound on S.R. 710/Beeline Highway can turn right at the intersection to access eastbound
 Northlake Boulevard.
- Northlake Boulevard lanes in each direction at the S.R. 710/Beeline Highway intersection have been temporarily shifted, and Uturns in both directions are not available to safely accommodate this phase of construction. This new traffic pattern will remain in place until Winter 2026.
- Drainage installation along southbound S.R. 91/Florida's Turnpike will continue in December 2025.
- Mixing subgrade and placement of roadway base on S.R. 91/Florida' Turnpike will continue in December 2025.

BRIDGE OPERATIONS (S.R. 91/FLORIDA'S TURNPIKE OVER S.R. 710/BEELINE HIGHWAY)

- Installation of box culvert extensions for drainage required for bridge/roadway reconstruction is ongoing.
- Southbound lanes, from south of the S.R. 710/Beeline Highway overpass to just north of the S.R. 710/Beeline Highway overpass, have been temporarily shifted to the inside lanes to safely facilitate this construction phase. This new traffic pattern will remain in place until Early 2026.
- Phase I—Demolition of the existing bridge structure will continue in December 2025.
- S.R. 91/Florida's Turnpike southbound entrance ramp from North Jog Road has been temporarily shifted to facilitate the widening of the S.R. 91/Florida's Turnpike Bridge will continue in December 2025.
- Pile driving work at Pier 2 of the Florida's Turnpike Bridge over S.R. 710/Beeline Highway will continue in December 2025.
- Pile driving work at End Bent 1 of the Florida's Turnpike Bridge over S.R. 710/Beeline Highway will continue in December 2025.

UPCOMING MILESTONES

- Construction of roadway base and placement of structural asphalt, in addition to sidewalk construction along northwest-bound S.R. 710/Beeline Highway, will continue in December 2025.
- Drainage work on the north side/westbound lanes will continue in December 2025.
- Construction on the highway lighting system along the northwest-bound S.R. 710/Beeline Highway lanes will continue in December 2025.
- Drainage and reconstruction of Northlake Boulevard will continue in December 2025.
- Construction of permanent and temporary Mechanically Stabilized Earth (MSE) Walls to continue in December 2025.
- Placement of reinforcement steel and concrete for pier 2 foundations and columns on S.R. 91/Florida's Turnpike will commence in December 2025.

CONTACT INFORMATION

Jessica Lewis, FDOT Project Manager jessica.lewis@dot.state.fl.us or (561) 370-1113

Mel Pollock, P.E., Senior Project Engineer mpollock@corradino.com or (561) 214-5065

Silvana Ojeda, Community Outreach Specialist sojeda@corradino.com or (561) 905-0167

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com
Facebook: @MyFDOTSEFL

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million Construction Start: March 18, 2024 Anticipated Completion: Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.