



## FLORIDA DEPARTMENT OF TRANSPORTATION

### US 1 JUPITER BRIDGE RECONSTRUCTION

US 1 from County Road (CR) A1A to County Road (CR) 707  
Town of Jupiter, Palm Beach County, Florida  
Financial Project ID Number: 428400-2-52-01

## US 1 JUPITER BRIDGE RECONSTRUCTION MONTHLY PROGRESS REPORT

Monday, April 1, 2024 marks day 897 of 1529, with 58.67% completed. The project is currently on schedule to open one lane in each direction by Fall 2024, with overall project completion anticipated in Spring 2026. Additional information and progress photos can be found on the [project page](#).

### ANTICIPATED CONSTRUCTION ACTIVITIES FOR APRIL 2024

#### BRIDGE OPERATIONS

- On June 20, 2023, the United States Coast Guard delineated a temporary 90-foot channel which will be in place for approximately 12 months; boater access is being maintained for the life of the project.
- Beam setting ongoing
- Control house construction ongoing
- Concrete bulkhead wall installation at south approach ongoing
- Interior walls and column construction at bascule piers 4 & 5 (north side) ongoing

#### ROADWAY OPERATIONS

- Mechanically Stabilized Earth (MSE) wall construction on the south approach **completed**
- Mechanically Stabilized Earth (MSE) wall construction on the north approach ongoing
- US 1 roadway construction between Jupiter Cove Drive and Alternate A1A ongoing
- US 1 roadway construction at the intersection of A1A ongoing

#### UPCOMING MILESTONES

- Complete US 1 roadway construction at the intersection of A1A by the end of April 2024
- Complete US 1 roadway construction between Jupiter Cove Drive and Alternate A1A by the end of April 2024
- Complete concrete bulkhead wall installation at the south approach by end of April 2024
- Complete overlook construction at Pier 3 (middle pier) by end of April 2024
- Begin Span 1 (south side) concrete deck by end of April 2024
- Complete installation of Span 2 concrete beams by end of April 2024
- Complete Machine and Trunnion Levels at south bascule pier by end of April 2024
- Begin installation of steel components on the south bascule pier by end of April 2024

#### CONTACT INFORMATION

**Michael Miller, P.E., FDOT Project Manager**  
michael.miller2@dot.state.fl.us or (954) 815-2151

**Scott Case, P.E., Senior Project Engineer**  
scott.case@cdrmaguire.com or (561) 677-0707

**Andrea Pacini, I-95 Community Outreach Manager**  
apacini@corradino.com or (561) 214-3358

#### WEB AND SOCIAL MEDIA

**Project website:** [www.d4fdot.com](http://www.d4fdot.com)

**Facebook:** [www.facebook.com/](http://www.facebook.com/)

MyFDOTSEFL/

**Instagram/X:** @MyFDOT\_SEFL



Construction Cost: \$122 million      Construction Start: October 18, 2021      Anticipated Completion: Spring 2026

#### FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.