



FLORIDA DEPARTMENT OF TRANSPORTATION MONTHLY PROGRESS REPORT

SW Port St. Lucie Boulevard Widening Project

South of SW Alcantarra Boulevard to South of SW Darwin Boulevard

In the City of Port St. Lucie, St. Lucie County, FL

Financial Project ID Number: 431752-6-52-01

SW PORT ST. LUCIE BOULEVARD WIDENING PROJECT MONTHLY PROGRESS REPORT

As of Friday, August 1, 2025, the project is 88.29% complete. The anticipated project completion is Fall 2025.

Additional information, flyers, and progress photos can be found on the [project webpage](#).

PROGRESS: JULY 2025

- Completed sod and seed placement at the pond
- Completed roadway reconstruction on SW Thrift Avenue, SW Trouville Avenue, and SW Rice Avenue and reopened the side streets
- Shifted northbound traffic on SW Port St. Lucie Boulevard between SW Squirrel Avenue and SW Darwin Boulevard to the inner travel lane for roadway reconstruction activities
- Continued excavation of the new northbound travel lanes and placing structural asphalt
- Activated the traffic signals on SW Port St. Lucie Boulevard at SW Alcantarra Boulevard and SW Tulip Boulevard
- Continued installation of lighting components throughout the project corridor
- Finished construction of light pole foundations along northbound SW Port St. Lucie Boulevard
- Continued installation of new signage in the median
- Installed pedestrian pole foundations along northbound SW Port St. Lucie Boulevard
- Continued drainage work throughout the project limits
- Poured the concrete for the textured median separator
- Continued concrete sidewalk installation throughout the project limits
- Continued placing asphalt for the outside median and curb pads along southbound SW Port St. Lucie Boulevard

ANTICIPATED WORK: AUGUST 2025

- Continuing subgrade work and curb pad installation for the new northbound travel lanes
- Finishing the excavation of the new northbound travel lanes and completing base rock installation between SW Darwin Boulevard and SW Alexandria Avenue
- Ongoing drainage work throughout the project limits
- Grading for sod installation in the median and along northbound SW Port St. Lucie Boulevard
- Placing sod throughout the project limits
- Completing lighting improvements
- Finishing the installation of the irrigation system
- Completing the concrete pours for the textured median separator
- Continuing sod placement along northbound SW Port St. Lucie Boulevard
- Installing new signage in the median and along northbound SW Port St. Lucie Boulevard

CONTACT INFORMATION

Mark Freeman, FDOT Project Manager

mark.freeman@dot.state.fl.us or (772) 429-4904

Luke Brolmann, P.E., Project Administrator

lbrolmann@jmt.com or (772) 528-3627

Samantha Kayser, Community Outreach Specialist

skayser@corradino.com or (772) 579-5479

WEB & SOCIAL MEDIA

X/Instagram: @MyFDOT_SEFL

Project Website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/



Construction Cost: \$11,570,179

Construction Start: January 27, 2022

Anticipated Completion: Fall 2025

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Florida Department of Transportation's mission is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.

Please contact the Community Outreach Specialist, Samantha Kayser, to be added to project email notification lists. Para información y preguntas en Español, por favor llame al (954) 777-4302.