



FLORIDA DEPARTMENT OF TRANSPORTATION - DISTRICT FOUR

95 Express Phase 3B-1

I-95 from south of SW 10th Street to south of Glades Road

Financial Project ID Numbers: 433108-6-52-01 & 433109-4-52-01

Construction Schedule for I-95 Widening at Hillsboro Canal Bridge

Bridge construction activities for the complete replacement of the Hillsboro Canal Bridge at I-95 in Boca Raton are underway.

This full bridge replacement will be performed in three phases:

- Phase 1: demolish existing northbound bridge, perform dredging activities, reconstruct bridge and widen I-95 northbound
(Phase 1 northbound bridge construction **COMPLETED** October 2019)
- Phase 2: demolish existing median bridge, perform dredging activities, reconstruct bridge in the median of I-95
(Phase 2 median bridge construction **COMPLETED** May 2020)
- Phase 3: demolish existing southbound bridge, perform dredging activities, reconstruct bridge and widen I-95 southbound
(Phase 3 southbound bridge construction **BEGAN** May 7, 2020)



Phase 3 southbound construction began May 7, 2020 and is anticipated to be completed in December 2020. Bridge demolition will be accomplished from the top down, with the existing bridge cut and removed by sections; the dredging operation will utilize a barge and excavator.

This bridge replacement will also increase vertical clearance for vessels to 12 feet from mean high water elevation from the current clearance of 8 feet. Permitted hours of work at the Hillsboro Canal are 7 a.m. to 6 p.m. Monday through Friday and 8 a.m. to 7 p.m. on Saturdays. No work is permitted on Sundays or holidays. Boat access will be maintained at all times, with intermittent closures necessary to ensure safety during specific construction activities. All in-water construction activities will be coordinated with the United States Coast Guard and a notice to mariners will be sent out prior to any significant closures or impacts at this location.

CONTACT INFORMATION

William Grey, P.E. - FDOT Project Manager

William.Grey@dot.state.fl.us or 954-940-7511

Andrea Pacini - Community Outreach Specialist

apacini@corradino.com or 954-299-6561

Construction Cost: \$102 million Construction Began: January 19, 2018 Anticipated Completion: Spring 2022