



FLORIDA DEPARTMENT OF TRANSPORTATION

SR 710/BEELINE HIGHWAY RECONSTRUCTION

State Road (SR) 710/Beeline Highway from Northlake Boulevard to SR 708/Blue Heron Boulevard and the SR 91/Florida’s Turnpike bridge over SR 710/Beeline Highway in the cities of Palm Beach Gardens, Riviera Beach, and West Palm Beach
Palm Beach County, Florida
Financial Project ID Number: 419251-1-52-01, 02, 03

SR 710/BEELINE HIGHWAY RECONSTRUCTION MONTHLY PROGRESS REPORT

Monday, August 11, 2025 marks day 513 of 1821, with 28.17% completed. Anticipated project completion is Late 2029. Additional information and progress photos can be found on the [project page](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR AUGUST 2025

ROADWAY OPERATIONS

- Phase 1 Maintenance of Traffic: Northwest-bound SR 710/Beeline Highway traffic has been shifted to the west to allow for outside widening.
- Ongoing construction at the intersection of SR 708/Blue Heron Boulevard and SR 710/Beeline Highway.
- Drainage activities ongoing along SR 710/Beeline Highway at various locations.
- Construction of gravity wall and curb and gutter ongoing along Northlake Boulevard east of the SR710/Beeline Highway Intersection and along the northeast side SR 710/Beeline Highway.
- Reshaping and expansion of the pond at the SR 710/Beeline Highway and Jog Road intersection is ongoing (this expanded pond is part of the new drainage system being installed under this contract).
- Placement of concrete for the cast-in-place wall between SR 91/Florida’s Turnpike and SR 708/Blue Heron Boulevard is ongoing.
- Installation of signalization and lighting conduit via Horizontal Directional Drilling (HDD) and trenching continuing at intersections of SR708/Blue Heron Boulevard, Jog Road, and Northlake Boulevard at SR710/Beeline Highway.
- Access from westbound SR 710/Beeline Highway to eastbound Northlake Boulevard has been temporarily shifted to safely accommodate this phase of construction. The current configuration is anticipated to reopen in Fall 2025. During this phase, motorists traveling westbound on SR 710/Beeline Highway can turn right at the intersection to access eastbound Northlake Boulevard.
- Northlake Boulevard lanes in each direction at the SR 710/Beeline Highway intersection have been temporarily shifted, and U-turns in both directions are not available to safely accommodate this phase of construction. This new traffic pattern will remain in place until Winter 2026.

BRIDGE OPERATIONS (SR 91/FLORIDA’S TURNPIKE OVER SR 710/BEELINE HIGHWAY)

- Installation of box culverts extensions for drainage required for bridge/roadway reconstruction is ongoing.
- Southbound lanes, from south of the SR 710/Beeline Highway overpass to just north of the SR 710/Beeline Highway overpass, have been temporarily shifted to the inside lanes to safely facilitate this construction phase. This new traffic pattern will remain in place until Early 2026.
- Phase I—Demolition of existing bridge structure will continue in August 2025.
- SR 91/Florida’s Turnpike southbound entrance ramp from North Jog Road has been temporarily shifted to facilitate the widening of the SR91/Florida’s Turnpike Bridge will continue in August 2025.

UPCOMING MILESTONES

- Cast-in-place wall construction along SR 710/Beeline Highway between SR 91/Florida’s Turnpike and SR 708/Blue Heron Boulevard will continue in August 2025.
- Drainage work on the north side/westbound lanes will continue in August 2025.
- Reconstruction of the westbound lanes will continue in August 2025.
- Drainage and reconstruction of Northlake Boulevard will continue August 2025.
- Construction of permanent and temporary Mechanically Stabilized Earth (MSE) Walls to continue in August 2025.

CONTACT INFORMATION

Joe Marzi, P.E., FDOT Project Manager
joseph.marzi@dot.state.fl.us or (561) 370-1152
Mel Pollock, P.E., Senior Project Engineer
mpollock@corradino.com or (561) 214-5065
Silvana Ojeda, Community Outreach Specialist
sojeda@corradino.com or (561) 905-0167

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com
Facebook: @MyFDOTSEFL
Instagram/X: @MyFDOT_SEFL



Construction Cost: \$148.2 million **Construction Start:** March 18, 2024 **Anticipated Completion:** Late 2029

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state’s economic competitiveness, prioritizes Florida’s environment and natural resources, and preserves the quality of life and connectedness of the state’s communities.

Please contact the Community Outreach Specialist, Silvana Ojeda, to be added to the project email notification lists. Para información y preguntas en Español, por favor llame al (954) 777-4302.