



FLORIDA DEPARTMENT OF TRANSPORTATION

US 1 JUPITER BRIDGE REPLACEMENT

US 1 from County Road (CR) A1A to County Road (CR) 707
Town of Jupiter
Palm Beach County, Florida
Financial Project ID Number: 428400-2-52-01

US 1 JUPITER BRIDGE REPLACEMENT - LATE SPRING/SUMMER 2025 PROGRESS UPDATE

Thursday, June 5, 2025 marks day 1327 of 1564, with work 90% completed. The bridge is currently open in final configuration with two lanes of traffic, a sidewalk, and bike lane in each direction. Marine traffic is also permanently shifted into the main channel under the bascule bridge, with half channel openings on demand through Summer 2025. Additional information and progress photos and videos can be found on the [project page](#).

CONSTRUCTION ACTIVITIES ONGOING IN LATE SPRING THROUGH SUMMER 2025

- Precast panel installation on the bridge piers
- Electrical, mechanical and alignment operations on the NE bascule bridge leaf
- Construction on the bridge tender control house
- Pedestrian and traffic rail installation throughout the project
- Riverwalk, pedestrian observation deck and retention pond construction under south side of the bridge

CONSTRUCTION ACTIVITIES ANTICIPATED TO BEGIN IN SUMMER 2025

- Drainage and pedestrian rail installation along the Riverwalk connection
- Bridge fender system installation
- Final painting operations throughout the project
- Final asphalt paving operations throughout the project
- Completion of punch list items in preparation for project final acceptance

FULL CLOSURES SUNDAY THROUGH THURSDAY NIGHTS AS NEEDED

- The bridge may close nightly as needed, 9 p.m. until 6 a.m., Sunday through Thursday nights, through early summer 2025 for median work and construction activities. Motorists, cyclists and pedestrians will be directed to follow the detour routes as follows: Northbound traffic will go west on Indiantown Road to Alternate A1A, then go north on Alternate A1A to US 1. Southbound traffic will go south on Alternate A1A to Indiantown Road, then go east on Indiantown Road to US 1.

WORK ZONE SAFETY REMINDERS

- Please use caution and drive safely as project crews and the traveling public are on-site around the clock
- Areas closed off by barricades and signage should only be accessed by project team members
- Please follow the pavement markings and directional signage throughout the project limits
- When the bascule bridge is open to boat traffic, please stay behind all safety arms and protective features

MAJOR MILESTONES TO PROJECT COMPLETION

- Open the Riverwalk connection underneath the south side of bridge
- Final project completion anticipated by Early 2026

CONTACT INFORMATION

Joel Jara, P.E., FDOT Project Manager
joel.jara@dot.state.fl.us or (561) 978-5084

Scott Case, P.E., Senior Project Engineer
scott.case@cdrmaguire.com or (561) 677-0707

Meredith Cruz, Community Outreach Specialist
mcruz@cruz-pr.com or (561) 589-9584

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/MyFDOTSEFL/

Instagram/X: @MyFDOT_SEFL



Construction Cost: \$122 million Construction Start: October 18, 2021 Anticipated Completion: Early 2026

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The mission of the Florida Department of Transportation is to provide a safe statewide transportation system that promotes the efficient movement of people and goods, supports the state's economic competitiveness, prioritizes Florida's environment and natural resources, and preserves the quality of life and connectedness of the state's communities.