



FLORIDA DEPARTMENT OF TRANSPORTATION - DISTRICT FOUR

95 EXPRESS LANES PHASE 3B-2 PROJECT

I-95 from South of Glades Road to Linton Boulevard and SR 808/
Glades Road from NW 22nd Way to West University Drive

Palm Beach County, Florida

Financial Project ID Numbers: 433109-5-52-01, 02/
412420-4-52-01 & 435384-1-52-01

95 EXPRESS PHASE 3B-2 MONTHLY PROGRESS REPORT

Tuesday, January 3, 2023 marks day 1295 of 1535; this project is now 84.4% completed. Additional information, flyers and progress photos can be found on the [project webpage](#). For DDI-specific information, [click here](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR THE MONTH OF JANUARY 2023

I-95 ROADWAY CONSTRUCTION

- I-95 widening & paving operations ongoing in both directions
- Intelligent Transportation System (ITS) installation & testing ongoing project-wide
- Drainage and sod installation ongoing project-wide
- Lighting system installation and testing ongoing project-wide
- Construction of ramps at the Glades Road interchange ongoing
- I-95 northbound widening at the C-15 Canal ongoing
- Construction of drilled shaft foundations for overhead sign structures and Dynamic Message Signs ongoing
- Small signs and overhead sign structures and panel installation ongoing
- Installation of toll buildings & gantry structures completed; testing & related infrastructure activities ongoing
- Full overnight closures of I-95 in both directions ongoing as needed for structure installation

CLINT MOORE ROAD BRIDGE RECONSTRUCTION

- Minor drainage work & fence construction ongoing
- Anticipated opening of outside lanes — mid-January 2023

GLADES ROAD DIVERGING DIAMOND INTERCHANGE (DDI)

- Lighting, signalization and Intelligent Transportation System (ITS) installation ongoing
- Roadway widening and drainage work ongoing along Glades Road in both directions
- Barrier wall retrofit on Glades Road bridges over I-95 ongoing
- Drilled shaft construction for overhead sign structures and traffic signal mast arms completed
- Installation of overhead sign structures, panels and traffic signal mast arms completed
- To ensure pedestrian safety during westbound bridge widening activities, the north sidewalk of Glades Road is currently closed. Pedestrian traffic is being detoured to the south sidewalk during this phase of construction.
- Nighttime closures of Glades Road at I-95 ongoing for roadway and bridge widening & DDI tie-in activities
- DDI-specific in-person public meeting will be held Wednesday, Jan. 18 from 5-7 p.m. at the Spanish River Library
- DDI-specific Virtual Public Meeting will be held Thursday, Jan. 19 from 5:30-6:30 p.m.
- DDI Implementation scheduled for January 27—30, 2023. The weekend of February 3, 2023 will be the contingency weekend if needed due to inclement weather or unforeseen conditions.

CONTACT INFORMATION

Ariam Galindo, P.E., FDOT Construction Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Aurelio Matos, P.E., Senior Project Engineer
amatos@consoreng.com or (305) 323-1462

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/Twitter: @MyFDOT_SEFL



Construction Cost: \$148 million

Construction Start: November 2019

Anticipated Completion: Late 2023

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.