



FLORIDA DEPARTMENT OF TRANSPORTATION

95 EXPRESS LANES PHASE 3B-2 PROJECT

I-95 from south of Glades Road to Linton Boulevard and SR 808/
Glades Road from NW 22nd Way to West University Drive
Palm Beach County, Florida
Financial Project ID Numbers: 433109-5-52-01, 02/
412420-4-52-01 & 435384-1-52-01

95 EXPRESS PHASE 3B-2 MONTHLY PROGRESS REPORT

Friday, September 1, 2023 marks day 1536 of 1663; this project is now 92.36% completed. Additional information, flyers and progress photos can be found on the [project webpage](#). For DDI-specific information, [click here](#).

ANTICIPATED CONSTRUCTION ACTIVITIES FOR THE MONTH OF SEPTEMBER 2023

I-95 ROADWAY CONSTRUCTION

- I-95 final paving operations ongoing in both directions
- Drainage activities at the SR 808/Glades Road Interchange ponds ongoing
- Intelligent Transportation System (ITS) equipment and device testing ongoing project-wide
- Intelligent Transportation System (ITS) final inspection and punch list work ongoing project-wide
- Ramp signals system devices testing and integration ongoing project-wide
- Ramp signals system final inspection and punch list work ongoing project-wide
- Tolling sites ready for production
- Sod installation ongoing project-wide
- Lighting system installation and testing ongoing project-wide
- Small signs installation ongoing project-wide
- Thermoplastic striping ongoing project-wide
- Roadway elements final inspection and punch list work ongoing project-wide

CLINT MOORE ROAD BRIDGE & ROADWAY RECONSTRUCTION

- Roadway elements punch list work ongoing; sidewalk connections completed in August

GLADES ROAD DIVERGING DIAMOND INTERCHANGE (DDI)

- The DDI was opened in final configuration on Monday, April 3, 2023
- Intelligent Transportation System (ITS) testing ongoing
- Roadway, ITS, lighting and signalization elements final inspection and punch list work ongoing

CONTACT INFORMATION

Ariam Galindo, P.E., FDOT Construction Project Manager
ariam.galindo@dot.state.fl.us or (561) 466-5940

Aurelio Matos, P.E., Senior Project Engineer
amatos@consoreng.com or (305) 323-1462

Andrea Pacini, I-95 Community Outreach Manager
apacini@corradino.com or (561) 214-3358

WEB AND SOCIAL MEDIA

Project website: www.d4fdot.com

Facebook: www.facebook.com/

MyFDOTSEFL/

Instagram/Twitter: @MyFDOT_SEFL



Construction Cost: \$148 million

Construction Start: November 2019

Anticipated Completion: Late 2023

FLORIDA DEPARTMENT OF TRANSPORTATION MISSION STATEMENT

The Department will provide a safe transportation system that ensures the mobility of people and goods, enhances economic prosperity, and preserves the quality of our environment and communities.